

JOHN PICKETT ROAD IMPROVEMENTS

DESCRIPTION

The John Pickett Road project involves minor geometric improvements, proper storm culverts and stormwater management design, and paving of this existing gravel road, from the existing paved section to Grimville Road. The project will be designed to meet all the current environmental criteria.

Funding for the project was approved in the FY 2015 Community Investment Program.

Once construction begins, local traffic will be maintained through the work area. There may be periods where traffic is detoured around the project site.

PROJECT ENGINEER

- Bureau of Engineering

CONTRACTOR

- M. T. Laney

PROJECT BUDGET

- \$900,000 County funds

CONTACT INFORMATION

- Bureau of Engineering at ccengineering@ccg.carr.org

PROJECT TIMELINE

- Design completed in October 2016
- Construction started in July 2017 (rev)
- Expected completion date is September 2018 (rev)

UPDATES

August 22, 2018:

The project is complete except for items on the final inspection punch list. The contractor will be completing these items. The project experienced several delays due to utility relocation scheduling and severe weather.

January 2, 2018:

Clearing, grading, and storm drains and culverts, have been completed. BGE relocation is underway. Verizon will follow with their work once BGE is completed. Work has been temporarily suspended due to the weather and the utility relocation work. Construction will resume in early spring, weather permitting.

